

Acme Township VGT Development

Storm Water Run-Off

October 13, 2014

Made a on site visit today to the development in Acme Township. Inspected the site with the site Foreman Kent McGill of Elmer's Crane and Dozer today. Overall the site has faced a lot of rain fall for the month of October. They had good Best Management Practices in place to control the runoff on site. Seen a few things that could be addressed to help control runoff of sediment from the site.

- The first observation that we seen is when first pulled on the site was rock was not at the entrance to the site so traffic could run over it to take off the excess soils that was leaving the site.
- Some areas had silt fence knocked down. Contractor needs to police the site on a daily basis to re-install or fix silt fence that is knocked over and or replace it.
- Crew started seeding the top soiling piles, mulching and blanketing it.
- The contractor started seeding, mulching and blanketing on the side slopes of the west and east retention basin. Still has sediment in the bottom of the basins.
- The retention basin that is on adjacent property to the west was cleared up and looked good.

Overall the contractor still needs to work with the Gourdie Fraser to get the site stabilized. The contractor does have some good measures in place to keep storm water from leaving the site but the biggest thing is to get the site stabilized. Contractor was completed with the Meijer parking lot and getting that area secured. But they do have a lot more measures to put in place before the next heavy rainfall and before the winter time. We are expecting a large amount rainfall tomorrow and they were getting measures in place to secure the rainfall on to the property.

Submitted By

Bernie Jacobson DEQ Number 10523